

## **3 MONTHLY CHECKLIST**

Date:	Name:	Signature:
	Comments	
PRV - Flow rate 13,000 m³/hr Set-point 50 mb Signs of powder discharge Date tested		
High-level sensor - Failsafe design Date tested		
Pressure sensor - Set-point 40 mb Failsafe design		
Reverse jet filter - Correctly sized Air supply 5-6 bar Date cartridges changed Clean filter media Checked air reservoir water trap Reverse jet manifold working Confirm no air leaks Solenoids pulsing		
Inlet shut-off valve - Failsafe design Check internal wear Check open/close operation Any signs of override (kinked airline)		
Control Panel - Failsafe design High-pressure valve closes immediately High-level valve closes after 30 seconds Siren and beacon operational		